



# PHASE 1 PLAN

Julwich Village  
C Of E Infants  
School

PHASE 1 & 1A  
15 - 26 July  
COMPLETED

PHASE 1B  
31 July - 6 Aug  
COMPLETED

PHASE 1I  
13 - 14 Sept

PHASE 1C  
7 - 21 Aug  
COMPLETED

PHASE 1D  
21 - 27 Aug

PHASE 1E  
28 - 31 Aug

PHASE 1F & 1G  
2 - 6 Sept


PHASE 1H  
7 - 14 Sept

### PHASE 1 LEGEND AND NOTES:

- 1 and 1A — Remove islands, half at a time
- 1B —
- 1C —
- 1D —
- 1E —
- 1F and 1G — Bus stop suspension shuttle
- 1H — Bus stop suspension shuttle
- 1I —

### OTHER ITEM WORKS:

- Resurfacing: 4 - 6 Nov
- Signals: 7 - 25 Oct
- Planting: 4 - 15 Nov
- Street furniture: 4 - 6 Nov



# PHASE 2 PLAN

PHASE 2J  
28 Oct - 2 Nov

PHASE 2I  
21 - 26 Oct

PHASE 2H  
14 - 19 Oct

PHASE 2 & 2A  
15 Jul - 14 Sept

PHASE 2B  
2 - 14 Sept

PHASE 2G  
25 Oct - 2 Nov

PHASE 2E  
13 - 16 Oct

PHASE 2D  
25 Sept - 02 Oct

PHASE 2C  
16 - 24 Sept

PHASE 2F  
17 - 31 Oct

### PHASE 2 LEGEND AND NOTES:

- 2 and 2A — Removal of islands  
New kerb line and pavement  
PO to No 49, 2m wide walkway and out of hrs paving
- 2B — Removal of islands  
New kerb line and pavement  
2m wide walkway and out of hrs paving
- 2C — In front of cemetery
- 2D — Cycle diversion on new pavement
- 2E — Cycle diversion on Dekker Road

### PHASE 2 LEGEND AND NOTES CONTINUED:

- 2F — Cycle diversion on Dekker Road
- 2G — Gilkes Crescent junction
- 2H — Half echelon parking removed
- 2I — Outside 35 to 25  
Parallel parking (south), 2 spaces plus loading bay
- 2J — Outside 25 to Gilkes Place